

Public Works Committee Meeting

Jun 12, 2025

Minutes

Called to Order @ 4:30 pm

Present: Chairman - Trustee Gina Parrilli, Mayor Steve Nero, Trustee Bruce Barker, Trustee Linda Liddle, Trustee Marie Guzzo, Trustee Bob Plowman, Village Clerk Amanda Szymiski, Village Manager Jim Gunther, Assistant Village Manager Spencer Parker, Public Works Director Amy Ries, Deputy Police Chief Thompson, Fleet Supervisor Virgil Viscuso, Street Supervisor Melissa Brendle, Forestry Supervisor Jon Yeater, Water Supervisor Brian Beusse.

Pledge of Allegiance

Approval of Minutes: Minutes from March 20, 2025 were approved by Trustee Barker, second by Trustee Liddle.

Unfinished Business:

- A. Civic Organization Signage - Letters were sent to 10 Civic Organizations with seven responding, three have yet to respond. We will be reaching out to those three again. The sign will go in the downtown area by the railroad tracks. We will be utilizing the Westmont metal arch for the sign. Plans are to have this up this summer. Trustee Barker suggested a white background be added, or similar.

New Business:

- A. Service Award - Jeff Bonk 25 years of service.

Reports :

A. Chairperson

- 1) Nothing

B. Public Works Director -

- 1) Capital Improvement Project Update:
 - 2025 MFT - The Pre-construction meeting was held on June 5th, 2025. Project scheduled to start on June 22nd, 2025. Areas to be done this year include: Ashford - Wexford Dr., Rumsey Pl, Ainslie Dr., 60th St., Hiddenview, James Dr.
 - Quincy Streetscape Phase 2 - Mid-block crossing is complete.

- Residential Alley 10 N - all underground work is complete, contractor working on concrete edge restraint and grading of the stone base. Paving of the alley is expected before July 4, weather permitting.
 - North Water Tower - Foundation is complete, construction of the tank will start on June 30th.
 - Liberty Park watermain, 41st & Lincoln watermain extension - Project is substantially complete. We have ARPA funds from DuPage County of \$700,000.
 - Washington and Traube Project - Watermain on 55th St. is complete. Watermain has been installed at the intersection of Traube & Washington. All work by school will be complete by the end of summer.
- 2) Public Works Communication Tools - The Public Works Facebook Page is back up and running. Construction Project Status map, direct notifications(letters, door hangers), 311, email, phone. On 311 there is a new request type under IT for Right-of-Way wire/box damage.
- 3) Storm water amendments - Currently Community Development is amending Zoning Codes. We would like to make changes to the storm water parts of the municipal code for uniformity with DuPage County and adjacent communities. This will also make the stormwater regulations clear and easy to understand, administer and enforce, streamlining reviews and approvals. Discussion ensued. Trustee Barker discussed the April 2013 event and its impact on stormwater in the Village. Staff will prepare a review of what was accomplished from the Westmont Stormwater Master Plan prepared in 2011 for the Village Board.

C. Fleet/Facilities Division

- 1) Six new trucks were delivered last week, and are awaiting a September build date. One new Sign Shop truck has been ordered and is expected the first week of July. A new water main truck is still in design, working with Water to figure out what they need.
- 2) Chamber office Painting Complete
- 3) Police Department - Painting prep has started. Patching and painting will start on June 23. Rooms to be painted include: Chief's Conference Room, Detective's Conference room.
- 4) Village Hall remodel will start soon - Board Room, Breakroom, restrooms.
- 5) Dark Sky - We have received the pole layout from Delta Engineering, there will be ten poles on the south side.
- 6) Light pole bases - Several poles have been discovered with missing plates/covers on the base exposing wires. Facilities division has been fabricating new covers.
- 7) Terrazzo Flooring cleaning at Village Hall is complete.

D. Forestry & Grounds Division

1) Project update

- “W” logo planting
- Tree Seedling Giveaway - 358 seedlings
- Arbor Day tree planting - Two trees were planted: One at Westview Middle School, One at Westmont High School
- 197 trees were planted this spring, 70 of which were planted in Carlisle Ct which previously did not have parkway trees.
- Adopt-A-Planter - We have 70 planters, 54 were adopted this year.
- Hanging Baskets - 273 baskets were hung, which are Earth Planters and only require every other day watering.
- Stormwater detention basin fencing
- 3903 N. Adams St. - is a detention basin on the southwest corner of Adams & 39th St. We are working on acquiring this from DuPage County. DuPage County will design and construct additional detention on this parcel before conveying to the Village.
- Monarch Waystations - working on mapping locations.
- Median Landscaping - Ogden median was cleaned up this week and mulched.

E. Street Division

1) Project update

- Safe Step - worked in the Northwest section of town this spring and removed 237 trip hazards.
- In house 124 sidewalk squares have been replaced
- Roadway patching on various streets - focus has been Sycamore Run
- 184 Street signs have been changed keeping up with reflectivity requirements

2) Oakwood Sidewalk Improvements - Bid opening for this project will take place on July 15th, 2025. We have received a DCEO grant in the amount of \$330,000. Work will be done on Oakwood Dr. & Williamsburg St. replacing 600 squares or 14,950 square feet of sidewalk. Project completion is targeted for end of October.

3) Handholes on Cass Ave. - On Saturday, Meade will be in town to repair two handholes in the downtown area. 29 N. Cass Ave. and 139 N. Cass Ave.

F. Underground

1) Project Update

- 1,145 feet of ditch work was completed this spring in various locations through town. Fall focus will be on N. Grant St. from Naperville Rd. to Ogden Ave.
- Eight water main repairs were completed
- 34 B-boxes were repaired
- Thirteen storm sewer repairs were completed
- Six valves were repaired

G. Water Division

1) Project Update

- Water Quality Testing - UCMR5: Fifth Unregulated Contaminant Monitoring Rule - Completed third of fourth quarterly samplings.
- Lead and Copper testing - round one completed. Round two will be done between July and November.
- CCR - link is on Water bill, hand delivered to out-of-town customers, physical copies located at: Village Hall, Library and the Public Works Building. Starting in 2027 we will be required to do a bi-annual (twice a year) report.

Meeting motioned to adjourn at 5:22 pm by Trustee Plowman, seconded by Trustee Liddle. All in favor.

Village of Westmont Public Works Committee



June 12, 2025

Tonight's Agenda

1. Civic Organization Signage
2. Service Award
3. Capital Improvement Project Update
4. Division Reports

Civic Organization Signs- Update

- Letters sent to 10 civic organizations to explore interest in participating
- 7 organizations responded that they were interested
- 3 organizations have not yet responded





Congratulations!



Employee Recognition

Jeff Bonk
25 years of service

Capital Improvement Project Update

2025 Construction Projects Scheduled

- 2025 MFT Resurfacing Project
- Quincy Streetscape Phase 2
- Residential Alley 10N
- North Water Tower (2025-2026)
- Lincoln & 41st Watermain
- Washington & Traube Improvements
- Oakwood Sidewalk Improvements


2025 MFT Resurfacing Project

Pre-construction meeting held on June 5, 2025

Work scheduled to begin the week of June 22, weather permitting


Work includes:

- Surface grinding
- Curb & gutter repair
- Patching
- Sidewalk repair
- ADA improvements
- New asphalt overlay



Quincy Streetscape Phase 2


- Plan was scaled down to the area directly in front of Village Hall
- Improvements to Village Hall access including ADA accessibility
- ADA parking in front of Village Hall to address customer requests
- Includes a mid-block crossing in the Phase 1 limits



Quincy Streetscape Phase 2



Residential Alley 10N Reconstruction



North Water Tower

- Foundation work is complete
- Structural steel fabrication is being done off site at this time
- Tank construction will begin onsite the week of June 30



Water Plant Rehabilitation

Goal is to add redundancy, promote safety and improve efficiency

- Remove all obsolete equipment
- Replace broken or outdated valves, meters and gauges
- Switch from gaseous chlorine feed to a more stable sodium hypochlorite disinfection feed system
- Install a backup generator for the high service pumps
- Install high efficiency, properly sized Variable Frequency Drive pumps
- Install new SCADA system with actively supported PLC's
- Install new motor control centers and Automatic Transfer Switch
- Currently speaking with communities from around the country utilizing the proposed calcium hypochlorite system.


Liberty Park Update- Lincoln & 41st Watermain Extension

- IGA with DuPage County for \$700,000 in ARPA funds
- Construction is substantially completed.



N. Washington and Traube Capital Improvement Project

- Watermain installation is complete on 55th St.
- Watermain has been installed at the intersection of Washington and Traube.



Division Reports

Chairperson

Public Works Director

Fleet/Facilities Division

Forestry & Grounds Division

Street Division

Underground Division

Water Division

Public Works Communication Tools

www.westmont.illinois.gov Construction Updates

Village of Westmont Facebook page

Construction Project Status Map

Direct notifications (letters, door hangers)

Call Public Works at (630)981-6270

Email Public Works at pw@westmont.il.gov

311 tickets



Village of Westmont: Public Works

1h · 🌐

THERE'S ALWAYS SOMETHING HAPPENING IN WESTMONT! Have you noticed the unique design of our new hanging baskets in Downtown Westmont? Crafted by EarthPlanter, this self-watering system is uniquely designed for bottom watering, to help regulate soil moisture conditions that in return aids in abundant plant growth. By regulating water distribution, these baskets significantly reduce the need for daily watering, making them environmentally friendly and a time-saving solution.



Public Works Communication Tools




Construction Project Status Map

Village of Westmont

Construction Projects

Select a project from the list below to zoom on the map and explore project details

- Quincy Street Streetscape- Phase 1 - FY2023
Completed
- Quincy Street Streetscape- Phase 1 - FY2023
Completed
- 61st and Cumnor Basin Improvements - 2022-2023
In Progress
- 2024 MFT Resurfacing Project - 2024
In Progress
- North Elevated Water Storage Tank - 2025
In Progress
- Residential Alley 10N Reconstruction Project - 2025
In Progress
- Residential Alley 10N Reconstruction Project - 2025
In Progress
- Washington and Traube Infrastructure Improvements - 2025
In Progress
- 41st & Lincoln Watermain Extension Project - 2025
In Progress
- 41st & Lincoln Watermain Extension - 2025
In Progress
- 55th Street Watermain Improvements (Washington and Traube Infrastructure Improvements) - 2025
In Progress
- 2025 MFT Resurfacing Project - 2025
Not Started
- 2025 MFT Resurfacing Project - 2025
Not Started
- 2025 MFT Resurfacing Project - 2025
Not Started
- 2025 MFT Resurfacing Project - 2025
Not Started
- 2025 MFT Resurfacing Project - 2025
Not Started



Construction Updates

Fleet & Facilities

Forestry & Grounds

Street Division

Home > Departments > Public Works > Construction Updates

Construction Project Updates

Throughout the year, the Village of Westmont coordinates, schedules, and performs a number of construction updates that improve our community's infrastructure for our residents and businesses. Also, the County and State perform various construction projects that may impact our community. This page has been designed to provide information regarding construction projects that will impact the Village of Westmont during the upcoming year. Additional information regarding some of these projects may be included on the Village of Westmont's [GIS Maps Construction Projects webpage](#).

ORKS

Public Works Communication Tools

How do I submit a request?



Report a Concern

Website 311 Submittal



Welcome to Westmont Civic Access's Service Request Access

If you have technical issues with the Civic Access or 311 Service Request system, you may report them to 311support@westmont.il.gov. Please do not submit service requests to this email address.

Westmont Civic Access's Service Request Access is not for emergency situations. Please dial 911 for emergencies.

Having an issue? [Create a New Request](#) >

Mobile Application My Civic 311




Public Works Communication Tools

New request type under IT!



Report a Concern

**Right-of-Way
Wire/Damaged
Box**




Facilities

- Westmont Chamber Office Painting just finished
- PD repainting has started with the prep.(Chief Conference Room, Main Halls, Detectives Conference Room, Large Training Room)
Patching & Painting will start June 23. (2-3 Weeks)
- Village Hall remodel will start soon (Board Room, Break Room, Restrooms)

Facilities

Dark Sky Update- Pole layout and spacing. We are working making sure everything is on the Pole (flag, banner, speaker, hanging baskets, wreath hangers, outlets)

Pole layout shows that we have 10 poles on the south side.



Facilities


As we find light poles around the Village, Facilities has been fabricating new covers in house. It is very hard to source them with the age of the poles.

\$150-\$250



Facilities

- Village Hall floor Cleaning has been completed



Fleet

- 6 New Dump Trucks are in and on the lot waiting for the build slot in September.
- 1 New Sign Shop Truck is still on order with Ford. (First week of July)
- 1 New Water Main Truck is still in design/ working with Water to figure out what they need.



Forestry & Grounds Division

- Tree Seedling Giveaway
- Arbor Day Tree Planting
- Spring Tree Planting
- Adopt-a-Planter Program
- CBD Hanging Flower Baskets
- Stormwater Detention Updates
- DuPage Monarch Project
- Median Landscaping
- Weekend Storms
- Ogden Median



Arbor Day Tree Seedling Giveaway

358 seedlings
handed out!



Arbor Day Tree Plantings

- Westview Hills
- WHS



Spring Tree Planting

197 new trees
parkway planted!



Adopt-a-Planter Program

- 70 available planters
- 54 participants in 2025



Central Business District Hanging Flower Baskets





Stormwater Detention Fencing

Converted ~9820 sq ft
for restoration



N Adams Stormwater Detention & 3903 N Adams



DuPage Monarch Project Mapping Project



Median Landscaping



Scientific	Common	Size	Spacing	Bloom Time	Flower Color
Agastache foeniculum	Anise Hyssop	3'	12-16"	June, July, Aug, Sept	Purple
Allium cernuum	Nodding Onion	18"	4-8"	July, Aug	White
Amorpha canescens	Lead Plant	3'	1-2'	June, July, August	Purple
Amsonia tabernaemontana	Eastern Bluestar	3'	24-36"	April, May, June	Blue
Antennaria plantaginifolia	Field Pussytoes	12"	2-6"	April, May, June	White
Aquilegia canadensis	Columbine	2'	10-16"	April, May, June	Red
Asclepias sullivanti	Prairie Milkweed	3'	12-24"	June, July, Aug	Pink
Asclepias syriaca	Common Milkweed	3'	24-36"	June, July, Aug	Orange
Asclepias tuberosa	Butterfly Milkweed	2'	12-24"	June, July, Aug	Orange
Asclepias tuberosa	Butterfly Milkweed	4'	2.5-3.5'	June, July	Purple
Asclepias tuberosa	Butterfly Milkweed	4'	24-36"	May, June, July	Purple
Asclepias tuberosa	Butterfly Milkweed	3'	12-18"	May, June	Blue
Asclepias tuberosa	Butterfly Milkweed	2'	10-24"	Aug, Sept	Brown
Asclepias tuberosa	Butterfly Milkweed	12"	12-14"	July, Aug, Sept	White
Asclepias tuberosa	Butterfly Milkweed	2"	1-2"	June, July, Aug	Pink
Asclepias tuberosa	Butterfly Milkweed	6"	18-24"	June, July, Aug	Pink
Asclepias tuberosa	Butterfly Milkweed	5"	4-6"	April, May, June	White
Asclepias tuberosa	Butterfly Milkweed	2"	12-18"	June, July, Aug	Yellow
Asclepias tuberosa	Butterfly Milkweed	4'	12-18"	July August	Purple
Asclepias tuberosa	Butterfly Milkweed	3'	10-18"	June, July	Pink
Asclepias tuberosa	Butterfly Milkweed	4'	18-24"	July, Aug, Sept	Purple
Elyngium yuccifolium	Katmesnake waster	4'	18-24"	July, Aug, Sept	Yellow
Euthamia graminifolia	Grass-leaved Goldenrod	4'	18-24"	Aug, Sept, Oct	Yellow
Eutrochium maculatum	Spotted Ragwort	4'	18-24"	Aug, Sept, Oct	Yellow
Geum triflorum	Three-flowered Avens	4'	18-24"	Aug, Sept, Oct	Yellow
Helianthus mollis	Smooth Sunflower	4'	18-24"	Aug, Sept, Oct	Yellow
Helianthus occidentalis	Western Sunflower	4'	18-24"	Aug, Sept, Oct	Yellow
Helianthus pauciflorus	Pale Sunflower	4'	18-24"	Aug, Sept, Oct	Yellow
Heliopsis helianthoides	Scotch Broomrape	4'	18-24"	Aug, Sept, Oct	Yellow
Heuchera richardsonii	Red Heuchera	4'	18-24"	Aug, Sept, Oct	Red
Liatris aspera	Blazing Star	4'	18-24"	Aug, Sept, Oct	Green
Liatris filiculis	Blazing Star	4'	18-24"	Aug, Sept, Oct	Purple



Weekend Storms



Ogden Median



Street Division

**SafeStep working in NW Intown -
Removed 237 Trip Hazards**

**Sidewalk Removals at 124 squares
for the year - Avg. 61/yr last 5 years**

Roadway patching various areas

**Keeping up with reflectivity
requirements- Sign shop has
changed 184 signs this year**



Oakwood Sidewalk Improvements

Bid opening on 7/15/25

DCEO Grant Award ~ \$333,000

14,950 Sq. Ft. ~ 600 Squares

**ADA Compliance along Oakwood
Dr.**

Oakwood Dr. and Williamsburg



HANDHOLE REPAIRS

Meade Electric to begin making repairs to multiple Handholes throughout the CBD on 6/14/25

Current approved repairs at:

29 N. Cass Ave


139 N. Cass Ave



Underground Division

Drainage Ditch Maintenance Program

- 1,145 feet of ditch work completed this spring
- N. Grant St., from Naperville Rd. To Ogden Ave., will continue in September



Underground Division

- 8 water main repairs
- 34 B-Box repairs
- 13 storm sewer repairs
- 6 valve repairs



New Addition to the
Underground Team
Senior Maintenance
Worker
Nick Kollintzas



Water Division

- UCMR5
 - Fifth Unregulated Contaminant Monitoring Rule
 - Monitoring of 29 PFAS and Lithium
 - Per- and Polyfluoroalkyl Substances
 - A group of synthetic chemicals used in a wide range of consumer products
 - Non-stick cookware, water repellent clothes, stain resistant fabrics, cosmetics and similar products
 - Completed 3rd of 4 quarterly samplings
 - Results will published late 2025 or early 2026



Water Division


Lead and Copper Testing Bi-annual Testing

2025 Round 1 Lead Results

- 90th Percentile of 6.22 ppb
- Below Action Level of 10 ppb
- Below Trigger Level of 15 ppb

2025 Round 2 Sampling

- Sampling between July and November
- Results posted before December 31st



Water Division

- Annual Consumer Confidence Report(CCR)
 - URL link on Water Bill
 - Hand delivered to out-of-town customers
 - Physical copies located at:
 - Village Hall
 - Westmont Public Library
 - Public Works Building
- Beginning in 2027
 - Bi-annual
 - First report delivered by July 1
 - Second report delivered by December 31



2024 Water Quality Report

Public Works Department
Water Division

Questions?



Thank you for attending!